



Shri Someshwar Sahakari Sakhar Karkhana Ltd.,

Someshwarnagar, Taluka-Baramati, Dist-Pune (Maharashtra) Pin-412 306

Someshwarnagar : (02112) 282150, 282476, 282477, Gram : Someshwar (SWR)

E-mail : someshwarsakhar@gmail.com

Website : www.someshwarsakhar.com

SHRI SOMESHWAR SAHAKARI SAKHAR KARKHANA LTD.SOMESHWARNAGAR TAL **- BARAMATI DIST - PUNE.**

Date: -20/07/2026

Pre Bid Meeting for Proposed Modification of Sugar Godwon No.3,4, &5 is held on 20/07/2026 at Karkhana Office. Those in the presence of following members:

A) From Someshwar Sahakari Sakhar Karkhana LTD.

1. Mr. R.N. Yadav (Managing Director)
2. Mr. B.S. Patel (Architect)
3. Mr. D.N. Holkar (Civil Engineer)

B) Contractor

1. Inventise Projects Pvt. Ltd.

With Reference to quarries arise by Contractor & Karkhana for tender of above work we are submitting clarification as given below.

PRE-BID MEETING POINTS

SR. NO	Quarry	Clarification
1	About Change in taxation structure .	If any Changes in taxation structure that will be taken in to Consideration.
2	Whether the Testing & Royalty Charges	Material Testing Charges & Royalty charges are in contractor scope, No extra charges will be paid to contractor. <u>Note:</u> - Contractor should submit royalty receipt for our verification.
3	About Crushed Sand	V.S.I .Machine Sand with maximum 10 % silt is allowed .for all RCC Work.
4	About Plaster Sand , Sand for waterproofing	V.S.I. Crushed washed plaster sand is used.
5	About Reinforcement Steel & Structural Steel & Cement Make	Reinforcement Steel Fe500- Kalika , , Rajuri, JSW Structural Steel E-250 – Sail, Vizac, Tata Cement – Ambuja Plus PPC
6	About Shifting of Excavated Material	Excavated material is to be shifted up to 1.0 to 1.5 km No extra charges will be paid for shifting.

Licence No. : L25-N 39/61 Dt. 16-03-61 & CIL - 209 (88) Dt. 07-09-88 R.No.G-281 Dt. 20-6-60

VAT TIN - 27730345400 V w.e.f.1-4-2006 CST TIN - 27730345400 C w.e.f.1-4-2006 PAN No.: AAAAS2034B

GSTIN : 27AAAAS2034B1Z4



Shri Someshwar Sahakari Sakhar Karkhana Ltd.,

Someshwarnagar, Taluka-Baramati, Dist-Pune (Maharashtra) Pin-412 306

Someshwarnagar : (02112) 282150, 282476, 282477, Gram : Someshwar (SWR)

E-mail : someshwarsakhar@gmail.com

Website : www.someshwarsakhar.com

7	Aluminium Zinc alloy colour coated Galvanium sheet	Make- Tata Blue Scope
8	About RMC From Outside	Concrete from outside RMC is not allowed.
9	Fly ash bricks	Not allowed
10	About minimum cement consumption for M20 Mix Concrete	Minimum 7.0 Bags / Cum consumption is must for M20 Mix Concrete.
11	About Prize Variation	Not Applicable.
12	About Electricity & Water Charges	Free of Cost at one point.
13	About Dewatering / Waste water From Excavation Pit	Dewatering is in scope of contractor no extra charges will be paid.
14	About Steel Weight	Steel Weight will be recorded as per ISI standard weight.
15	About Time Period for All Work	Consider Time Periods for all work should be completed within 5 months (including Mansoon) from issue of RCC Drawings.
16	About Excavation Size	Excavation size 300 mm from PCC Side .
17	About RCC Mix Design	RCC Mix Design is in contractor Scope .
18	About Building Chemicals , Plasticizers, construction joints Material	All Building Chemicals , Plasticizers, Construction joints Material are in Contractor Scope.
19	About Penalty for Delay of work in time period.	Rs.5000/ per day and Maximum Deduction up to Rs.500000/-.
20	About Old Doubar	Recovery Rate of old Doubar is Rs. 943/ Cum (Including Transport)
21	About Structural Steel for Purlins & wind Runner / Wind Bracing etc.	Hollow pipe section are to be use instead of Conventional Channel , No additional Cost will be paid.


R. N. YADAV
(MANAGING DIRECTOR)

Licence No. : L25-N 39/61 Dt. 16-03-61 & CIL - 209 (88) Dt. 07-09-88 R.No.G-281 Dt. 20-6-60

VAT TIN - 27730345400 V w.e.f.1-4-2006 CST TIN - 27730345400 C w.e.f.1-4-2006 PAN No.: AAAAS2034B

GSTIN : 27AAAAS2034B1Z4